



# Weekly Construction Project Status

November 10, 2023

Please contact Kadee Porter at 208-387-6290 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
2023 Maintenance Crack Seal	Curtis Clean Sweep	\$875,000	April 2024
<ul style="list-style-type: none"> <li>▶ Contractor has stopped work until later in the fall. Night work complete. Day work remaining.</li> <li>▶ Planning to re-start the week of November 20<sup>th</sup>.</li> </ul>			
22 <sup>nd</sup> & Ridenbaugh Storm Drain	JCG Excavation	\$258,377	November 2023
<ul style="list-style-type: none"> <li>▶ Pipe work and concrete work are complete.</li> <li>▶ Asphalt paving was completed November 7<sup>th</sup>.</li> <li>▶ Minor work remains, including manhole adjustments and minor concrete repair.</li> </ul>			
26 <sup>th</sup> St, Fiddler Dr, & Munger Rd Bridges	Mountain Companies	\$744,088	March 2024
<ul style="list-style-type: none"> <li>▶ 26<sup>th</sup> Street Bridge               <ul style="list-style-type: none"> <li>○ Waiting for Lumen to relocate utilities</li> </ul> </li> <li>▶ Fiddler               <ul style="list-style-type: none"> <li>○ Idaho Power relocating ongoing</li> </ul> </li> </ul>			
37 <sup>th</sup> Street Bridge #1441 and Shoup Avenue Bridge #1404	LaRiviere, Inc.	\$555,574	December 2023
<ul style="list-style-type: none"> <li>▶ 37<sup>th</sup> Street Bridge               <ul style="list-style-type: none"> <li>○ Utility work is scheduled to start the week of November 27<sup>th</sup>.</li> <li>○ Bridge work will begin later this winter.</li> </ul> </li> <li>▶ Shoup Ave. Bridge               <ul style="list-style-type: none"> <li>○ Complete.</li> </ul> </li> </ul>			
Carlsbad Bridge #1419	CSC	\$439,742	April 2024
<ul style="list-style-type: none"> <li>▶ Anticipated starting November 6<sup>th</sup>.</li> <li>▶ Contractor starting removals</li> </ul>			
Columbia Bridge #1283	Paul Construction	\$586,806	April 2024
<ul style="list-style-type: none"> <li>▶ Lumen Relocating</li> <li>▶ Starting irrigation work</li> </ul>			
Concrete Cloth Culvert Repairs	Mountain Companies	\$303,833	March 2024
<ul style="list-style-type: none"> <li>▶ Preconstruction meeting TBD.</li> <li>▶ Notice to proceed is expected in November.</li> <li>▶ Project includes work at the following locations:               <ul style="list-style-type: none"> <li>○ Red Delicious Bridge #1369</li> <li>○ Shamrock Bridge #1138</li> <li>○ Cloverdale Bridge #1217</li> <li>○ Badley Bridge #1125</li> <li>○ Niemann Bridge #1444</li> </ul> </li> </ul>			

Project Name	Contractor	Contract Amount	Completion
FY22 Capital Maintenance Phase 1	Sunroc Corporation	\$9.5 Million	June 2024
<ul style="list-style-type: none"> <li>▶ Project includes work on the following segments: <ul style="list-style-type: none"> <li>○ 9<sup>th</sup> Street, Idaho Street to Bannock Street <ul style="list-style-type: none"> <li>▪ Waterline work by Veolia is complete.</li> <li>▪ ACHD's project will be postponed to 2024.</li> </ul> </li> <li>○ 20<sup>th</sup> Street, Lemp Street to Irene Street <ul style="list-style-type: none"> <li>▪ Waterline work by Veolia is complete.</li> <li>▪ Pipe work is complete. Concrete work is on-going.</li> <li>▪ Asphalt paving between Hazel and Irene was completed on November 1<sup>st</sup>. Minor work remains.</li> <li>▪ Roadway work between Lemp and Hazel is on-going.</li> </ul> </li> <li>○ Bluegrass Avenue, Ellens Ferry Drive to Castle Drive <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>○ Castle Hill Way, Castle Drive to Drawbridge Drive <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>○ Drawbridge Drive, west of Crimson Drive to Turret Way <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>○ Turret Way, Drawbridge Drive to Castle Drive <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>○ Morris Hill Road, west of Liberty Street to Hartman Street <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>○ Spaulding Street, Philippi Street to Orchard Street <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>○ Roosevelt Street, Emerald Street to Irving Street <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>○ Maple Grove Road, I-84 Overpass to Franklin Road <ul style="list-style-type: none"> <li>▪ Concrete work is complete.</li> <li>▪ Roadway work is delayed to spring 2024.</li> </ul> </li> <li>○ Amity Road, Enterprise Street to Production Avenue <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>○ Enterprise Street, Amity Road to Commerce Avenue <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> </ul> </li> </ul>			
Garden St, Albion St to Boise Greenbelt	Capital Paving	\$4.6 Million	July 2024
<ul style="list-style-type: none"> <li>▶ Preconstruction meeting was held Oct 23<sup>rd</sup>.</li> <li>▶ Anticipate starting on November 27<sup>th</sup>.</li> </ul>			
Lake Hazel & Maple Grove Roundabout	Capital Paving	\$3.5 Million	June 2024
<ul style="list-style-type: none"> <li>▶ Temporary signal installation will activate Sunday night at the corners of Cole and Desert and Maple Grove and Desert in preparation for the full intersection closure at Lake Hazel and Maple Grove starting November 13.</li> </ul>			
Mallard Avenue Bridge #1339	LaRiviere, Inc.	\$741,000	December 2023
<ul style="list-style-type: none"> <li>▶ Sidewalk and asphalt being removed and replaced</li> <li>▶ Prepping deck for Topping Slab</li> <li>▶ Rip Rap placed, out of the creek</li> </ul>			
Meridian Stormwater Mitigation	Knife River	\$594,495	December 2023
<ul style="list-style-type: none"> <li>▶ Fence, landscaping ongoing</li> </ul>			
Palmer Lane and Topaz Avenue Bridges	Titanium Excavation	\$659,567	May 2024
<ul style="list-style-type: none"> <li>▶ Preconstruction meeting was held October 25<sup>th</sup>.</li> <li>▶ NTP is scheduled for early November. <ul style="list-style-type: none"> <li>○ Contractor anticipates starting in January.</li> </ul> </li> </ul>			

Project Name	Contractor	Contract Amount	Completion
Randolph Storm Drain Reroute	Dasco	\$249,900	November 2023
<ul style="list-style-type: none"> <li>▶ Project Phasing: <ul style="list-style-type: none"> <li>• Phase 1 – McMullen to Holiday Dr - Complete.</li> <li>• Phase 2 – Holiday Dr – prepped for paving.</li> <li>• Phase 3 – Holiday Dr and Randolph <ul style="list-style-type: none"> <li>▪ Pipe install, and pressure test complete.</li> <li>▪ Curb &amp; Gutter installation complete.</li> <li>▪ Tentatively planning to pave Saturday, November 11<sup>th</sup>, weather dependent.</li> </ul> </li> </ul> </li> </ul>			
Reed Street Realignment	Granite Excavation	\$271,836	November 2023
<ul style="list-style-type: none"> <li>▶ Concrete is complete. Asphalt paving on Blue Heron is complete. <ul style="list-style-type: none"> <li>• Landscaping and seeding remains to be done this fall.</li> </ul> </li> </ul>			
Star Road Bridges	Knife River	\$2.8 Million	May 2024
<ul style="list-style-type: none"> <li>▶ Preconstruction meeting is scheduled for October 26<sup>th</sup>.</li> <li>▶ NTP is scheduled for November 9<sup>th</sup>.</li> <li>▶ Tree removal scheduled to begin November 9<sup>th</sup>.</li> </ul>			
State Street Corridor Improvements A	Capital Paving Company	\$1.3 Million	November 2023
<ul style="list-style-type: none"> <li>▶ Work is on State Street, 2<sup>nd</sup> Street to east of 4<sup>th</sup> Street and the State Street/16<sup>th</sup> Street intersection. <ul style="list-style-type: none"> <li>• Roadway has been milled to design depth.</li> <li>• Demo and grade prep complete on 2<sup>nd</sup> and 3<sup>rd</sup> Street.</li> <li>• Fiber utility work complete.</li> <li>• Curb prep at ped ramps continues.</li> <li>• Electrical work ongoing at State and 3<sup>rd</sup> - prepped for signal poles.</li> </ul> </li> </ul>			

## SUBSTANTIALLY COMPLETED PROJECTS

Project Name	Contract Amount	Completion
11th Street Maintenance and Bikeway	\$2.1 Million	Substantial 08/15/2023
Cory Lane, Mitchell Street to Maple Grove Road	\$870,000	Substantial 09/06/2023
Hanley Bridge #1056	\$1.1 Million	Substantial 09/07/2023
Locust Grove, Victory to Overland and Roundabout	\$11.5 Million	Substantial 09/22/2023
Barber Valley Improvements	\$279,996	Substantial 10/02/2023
FY22 Pavement Preservation & ADA, Ph 2	\$2 Million	Substantial 10/09/2023
2023 Cul-de-Sac Repair	\$400,000	Substantial 10/16/2023
2023 Microseal	\$825,000	Substantial 10/25/2023
Parkcenter & Monterey PHB	\$361,929	Substantial 10/30/2023

## UPCOMING PROJECTS – The following list is an approximation and is subject to change.

Project Name	Estimate	Expected Advertisement Date
2024 Arterial & Collector Capital Maintenance	\$3.5 Million	October 2023
Eagle Road & State Street (Phase 1)	\$2.6 Million	November 2023
Lake Hazel & Eagle Intersection; Eagle Rd, Lake Hazel to Amity	\$13 Million	November 2023
State Street Corridor Improvements B	\$5 Million	November 2023
Orchard & Franklin, Accessible Pedestrian Signal	\$450,000	December 2023